

NABARD**August, 2016**

1. (a) **RIDF –XIII to RIDF-XV(Roads & Bridges):** Completed.
 - (b) **RIDF-XVI (Bridges):** All 14 Bridges, 14 works have been completed. The total upto date expenditure incurred is Rs. 50.68 Crore.
 - (c) **RIDF-XVI (Roads):** All the 13 No. works have been completed. The total upto date expenditure incurred is Rs. 97.54 Crore.
 - (h) **RIDF-XVIII (Roads):** All the 25 No. works have been completed. Total expenditure incurred is Rs. **239.26** Cr.
2. **RIDF-XIX (Roads):** 27+5=32 nos. roads for amounting to Rs. 276.91+ 80.21+ 19.45= 376.57 crore having length of 191.96+37.18+34.99= 264.13 km. have been approved from the NABARD. Out of 32 no. works 27 works have been completed. Total expenditure incurred is Rs. **250.97** Crore. About **225.00** km length out of 264.13 km length has been completed.
 3. **RIDF-XIX (Bridges):** 22 nos. bridges for amounting to Rs. 100.63 Crore has been approved from NABARD. Out of 22 No. works 20 No. works have been allotted and 2 No. works have been dropped. The total upto date expenditure incurred is Rs. **62.86** Crore. Out of 20 nos. works **19** work have been completed.
 4. **RIDF-XX (Roads):** 31 nos. roads for amounting to Rs. 353.60 Crore having length of 246.09 Km has been approved from NABARD. Out of 31 Nos. works 7 Nos. works have been completed and 2 Nos. works have been dropped. The total expenditure incurred is Rs. **74.57** crores about **68.75** km length out of 246.09 km length has been completed.

BUDGET/ TARGET FOR THE YEAR 2016-17

	Target	Achievement
Budget	Rs. 300.00 cr.	Rs. 62.95 Cr.
Length	350.00 km	53.40 km

Reimbursement received	33.56 Cr.
Reimbursement in pipe line	6.14 Cr.

STATEMENT OF ONGOING NABARD ASSISTED RIDF PROJECTS

(Rs. in lacs)

Name of Project	Approved outlay by NABARD	NABARD Share	State Share	Exp.upto 31.03.16	Assistance received from NABARD upto 31.03.16 (including Advance adjusted)	Financial Year 2016-17					Cumulative		Remarks Physical Achievements		
						Outlay 2016-17 (RE)	Funds received from FD upto 31.08.2016	Exp .upto 31.08.2016	Assistance received from NABARD upto 31.08.2016	Claims pending with NABARD	Exp.upto 31.08.2016	Assistance received from NABARD 31.08.2016			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.		
RIDF-VIII (Rural Bridges)	2113.75	1902.37	211.38	2674.64	1793.92	300.00 (Cr.)	126.90 Cr.	--	--	--	2674.64	1793.92	All bridges completed.		
RIDF-IX (Roads) Phase-I & Phase-II	15741.98	12593.58	3148.40	12894.96	10210.47								12894.96	10210.47	All 71 works have been completed
RIDF-XI (Roads)	23983.41	17753.23	6230.18	22387.64	16353.39					--	--	--	22387.64	16353.39	All 53 works have been completed
RIDF-XIII (Roads)	2503.77	2003.02	500.75	2404.78	1874.86					--	--	--	2404.78	1874.86	All 3 works have been completed
				40362.02	30232.64						40362.02	30232.64			
RIDF-XIII (13 Bridges)	3159.09	2252.94	906.15	4122.64	2158.64					-	--	--	4122.64	2158.64	1. Out of 85 bridges 72 nos. have been dropped. 2. All 13 nos. works have been completed.
RIDF-XIV (4 Bridges)	152.00	115.44	36.56	128.59	96.56					-	--	-	128.59	96.56	1. Out of 38 bridges 34 nos. have been dropped 2. 4 nos. works have been completed.
RIDF-XIV (Roads)	13364.32	10652.29	2712.03	10293.96	8157.11					--	--	--	10293.96	8157.11	All 15 Nos. works have been completed.
RIDF-XV Part-I	10636.34	8509.09	2127.25	9366.63	7120.18					-	-	--	9366.63	7120.18	All 10 Nos. works have been completed.
RIDF-XV Part-II	4015.06	3212.05	803.01	2914.52	2330.48					-	-	--	2914.52	2330.48	All the 4 works have been completed.
RIDF – XVI (Bridges)	5258.68	3852.20	980.84	5044.83	3606.41					23.08	18.46	--	5067.91	3624.87	All 14 works have been completed.
RIDF – XVI (Roads)	11098.44	8603.76	2150.96	9753.64	7567.94					-	-	--	9753.64	7567.94	All 13 nos. works have been completed.
RIDF-XVIII (Roads)	27292.87	20569.95	6722.92	23286.45	17460.21					639.26	421.21	--	23925.71	17881.42	Out of 25 nos. works have been completed.
RIDF-XIX (Roads)	37656.99	30125.60	7531.39	23996.08	19733.40					1101.08	503.18	400.00	25097.17	20236.58	Out of 32 nos. works 27 works have been completed.
RIDF-XIX (Bridges)	10063.39	7999.95	2063.44	5900.94	4602.94					385.84	505.29	--	6286.69	5108.23	Out of 20 nos. works 19 nos. works have been completed.
RIDF-XX (Roads)	35360.32	25614.15	9746.17	3311.77	6369.23			4145.78	1907.81	214.62	7457.55	8277.04	Out of 29 nos. works 7 nos. works have been completed.		
Total	201631.05	155759.62	45871.43	138482.07	109435.74	300.00 (Cr.)	126.90 Cr.	6295.04	3355.95	614.62	144777.03	112791.69	Outstanding Mobilization Advance of RIDF-XIII (Bridges) for Rs. 578.19 lacs and of RIDF- XIV (Bridges) for Rs. 196.40 lacs has been Adjusted.		

SUMMARY –PHYSICAL

Scheme	Outlay (Rs in Cr.)	Sanctioned		Achieved		In progress (Nos.)	Final Bill (Nos.)	PCR sent (Nos.)	TCR sent	Remarks	
		Nos.	Length	Nos.	Length						
1	2	3	4	5	6	7	8	9	10	11	
RIDF VIII Bridges	21.14	19	-	19	-	-	√	√	√		
RIDF IX Roads	157.42	71	672	71	672	-	√	√	√		
RIDF XI Roads	239.83	53	664	53	664	-	√	√	√		
RIDF XIII	Roads	25.04	3	53.11	3	53.11	-	3	3		
	Bridges	31.59	13	-	13	-	-	13	13		
RIDFXIV	Roads	133.64	15	187.87	15	187.87	-	15	15		
	Bridges	1.52	4	-	4	-	0	4	4		
RIDF XV Roads	146.52	14	209.78	14	209.78	0	13	13		1 pending	
RIDF XVI	Roads	107.55	13	183.20	13	183.20	0	13	13		
	Bridges	48.33	14	-	14	-	--	13	13	-	1 pending
RIDF XVIII	Roads	272.93	25	322.93	25	322.93	--	19	19	-	5 pending
RIDF XIX	Roads	376.57	32	264.13	27	225.00	5	20	20	-	7 pending
RIDF XIX	Bridges	100.63	20	-	19	--	1	2	2	-	17 pending
RIDF XX	Roads	353.60	29	246.09	7	68.75	22				
Total	Roads	1826.17	255	2806.08	228		27	84	84		
	Bridges	203.21	70		69		1	31	31		
Total	2029.38	325	2806.08	297	2586.64	28	115	115			

SUMMARY - FINANCIAL

(Figures Rs. in crores)

Scheme	Outlay	Loan Assistance	Expenditure			Reimbursement				
			upto 31.03.2016	During 2016-17 (upto date)	Cumulative upto date	Upto 31.03.2016		Received During 2016-17 (upto date)	Cumulative upto Date	
						Due (80%)	Received		Due (80%)	Received
1	2	3	4	5	6	7	8	9	10	11
RIDF VIII Bridges	21.14	19.02	26.74	-	26.74	19.02	17.94	-	19.02	17.94
RIDF IX Roads	157.42	125.94	128.95	-	128.95	103.16	102.10	-	103.16	102.10
RIDF XI Roads	239.83	177.53	223.88	-	223.88	177.53	163.53	-	177.53	163.53
RIDF XIII Roads	25.04	42.56	24.05	-	24.05	19.24	18.75	-	19.24	18.75
			403.62		403.62	318.95	302.32		318.95	302.32
Bridges	31.59		41.23	-	41.23	32.48	21.59	-	32.48	21.59
RIDF XIV Roads	133.64	107.68	102.93	--	102.93	80.12	81.57	--	82.35	81.57
Bridges	1.52		1.29	-	1.29	1.03	0.97	-	1.03	0.97
RIDF XV Roads	146.52	117.21	122.81	0.01	122.82	098.25	94.50	-	98.25	94.50
RIDF XVI Roads	107.55	86.04	97.54	-	97.54	78.02	75.68	-	78.02	75.68
RIDF XVI Bridges	48.33	38.52	50.45	0.23	50.68	39.66	36.06	0.19	40.36	36.25
RIDF XVIII Roads	272.93	205.70	232.86	6.39	239.26	178.54	174.60	4.21	191.40	178.81
RIDF XIX Roads	389.61	311.69	239.96	11.01	250.97	107.56	197.33	5.03	200.77	202.37
RIDF XIX Bridges	100.63	80.00	59.01	3.86	62.87	17.61	46.03	5.05	50.29	51.08
RIDF XX Roads	353.60	256.14	33.12	41.45	74.57	-	63.69	19.08	59.65	82.77
Total	2029.38	1568.03	1384.82	62.95	1447.77	952.22	1094.34	33.56	1153.55	1127.91

Brief Details of NABARD Works

Non Starters (not awarded): Nil

Slow moving (25% progress) : Nil

I.	RIDF XIII PROJECT	
a.	Roads	
i)	No. of works	3
ii)	Works completed	3
iii)	Length of roads	53.11 Km
iv)	Estimated cost of 3 projects	25.04 Crore
v)	Expenditure upto 31.03.16	24.05 Crore
vi)	Expenditure during 2016-17	----
vii)	Total expenditure upto dt. 31.08.2016	24.05 Crore
viii)	RIDF Reimbursement received	18.75 Crore
ix)	Final bills done	3 Nos.
x)	PCR sent	3 Nos.
xi)	TCR sent	No
b.	Bridges	
i)	No. of works	13
ii)	Works completed	13
iii)	Works in progress	----
iv)	Estimated cost of 13 bridges	31.59 Crore
v)	Expenditure upto 31.03.16	41.23 Crore
vi)	Expenditure during 2016-17	0.00
vii)	Total expenditure upto dt. 31.08.2016	41.23 Crore
viii)	RIDF Reimbursement received	21.59 Crore
ix)	Final bills done	13 Nos.
x)	PCR sent	13 Nos.
xi)	TCR sent	No
II.	RIDF XIV PROJECT	
a.	Bridges	
i)	No. of works	4
ii)	Works completed	4
iii)	Works in progress	0
iv)	Estimated cost of 4 bridges	1.52 Crore
v)	Expenditure upto 31.03.16	1.29 Crore
vi)	Expenditure during 2016-17	----
vii)	Total expenditure upto dt. 31.08.2016	1.29 Crore
viii)	RIDF Reimbursement received	0.96 Crore
ix)	Final bills done	4 Nos
x)	PCR sent	4 Nos
xi)	TCR sent	No
b.	Roads	
i)	No. of works	15
ii)	Works completed	15
iii)	Works in progress	-
iv)	Total Length of roads	187.87 Km
v)	Length of roads completed	187.87 km
vi)	Estimated cost of 15 projects	133.64 Crore
vii)	Expenditure upto 31.03.16	102.94 Crore
viii)	Expenditure during 2016-17	--
ix)	Total expenditure upto dt. 31.08.2016	102.94 Crore
x)	RIDF Reimbursement received	81.57 Crore
xi)	Final bills done	14 Nos.
xii)	PCR sent	14 Nos.
xiii)	TCR sent	No

III. RIDF XV PROJECT**a. Roads**

i)	No. of works	14
ii)	Works completed	14
iii)	Works in progress	-
iv)	Total Length of roads	209.78 km.
v)	Length of roads completed	209.78 km
vi)	Estimated cost of 14 projects	146.52 Crore
vii)	Expenditure upto 31.03.16	122.81 Crore
viii)	Expenditure during 2016-17	0.01 Crore
ix)	Total expenditure upto dt. 31.08.2016	122.82 Crore
x)	RIDF Reimbursement received	94.50 Crore
xi)	Final bills done	13 Nos.
xii)	PCR sent	13 Nos
xiii)	TCR sent	No

IV. RIDF XVI PROJECT**a. Bridges**

i)	No. of works	14
ii)	Works completed	14
iii)	Works in progress	--
iv)	Estimated cost of 14 bridges	48.33 Crore
v)	Expenditure upto 31.03.16	50.45 Crore
vi)	Expenditure during 2016-17	0.23
vii)	Total expenditure upto dt. 31.08.2016	50.68 Crore
viii)	RIDF Reimbursement received	36.25 Crore
ix)	Final bills done	13 Nos.
xi)	PCR sent	13 Nos
xii)	TCR sent	No

b. Roads

i)	No. of works	13
ii)	Works completed	13
iii)	Works in progress	----
iv)	Total Length of roads	183.20 km.
v)	Length of roads completed	183.20 km
vi)	Estimated cost of 14 projects	107.86 Crore
vii)	Expenditure upto 31.03.16	97.54 Crore
viii)	Expenditure during 2016-17	0.00 Crore
ix)	Total expenditure upto dt. 31.08.2016	97.54 Crore
x)	RIDF Reimbursement received	75.68 Crore
xi)	Final bills done	13 Nos.
xii)	PCR sent	13 No.
xiii)	TCR sent	--

V. RIDF XVIII PROJECT**a. Roads**

i)	No. of works	25
ii)	Works completed	25
iii)	Works in progress	--
iv)	Total Length of roads	322.93 km.
v)	Length of roads completed	322.93 km
vi)	Estimated cost of 25 projects	279.93 Crore
vii)	Expenditure upto 31.03.16	232.86 Crore
viii)	Expenditure during 2016-17	6.39 Crore
ix)	Total expenditure upto dt. 31.08.2016	239.26 Crore
x)	RIDF Reimbursement received	178.81 Crore
xi)	Final bills done	19
xii)	PCR sent	19
xiii)	TCR sent	-

VI. RIDF XIX PROJECT**a. Roads**

i)	No. of works	32
ii)	Works completed	27
iii)	Works in progress	5
iv)	Total Length of roads	264.13 km.
v)	Length of roads completed	225.00 km.
vi)	Estimated cost of 32 projects	376.57Crore
vii)	Expenditure upto 31.03.16	239.96 Crore
viii)	Expenditure during 2016-17	11.01
ix)	Total expenditure upto dt. 31.08.2016	250.97 Crore
x)	RIDF Reimbursement received	202.37 Crore
xi)	Final bills done	20
xii)	PCR sent	20
xiii)	TCR sent	-

b. Bridges

i)	No. of works	20
ii)	Works completed	19
iii)	Works in progress	1
iv)	Estimated cost of 21 bridges	100.63 Crore
v)	Expenditure upto 31.03.16	59.01 Crore
vi)	Expenditure during 2016-17	3.86 Crore
vii)	Total expenditure upto dt. 31.08.2016	62.87 Crore
viii)	RIDF Reimbursement received	51.08 Crore
ix)	Final bills done	2
x)	PCR sent	2
xi)	TCR sent	-

VII. RIDF XX PROJECT**a. Roads**

i)	No. of works	29
ii)	Works completed	7
iii)	Works in progress	22
iv)	Total Length of roads	246.09 km.
v)	Length of roads completed	60.75
vi)	Estimated cost of 32 projects	353.60 Crore
vii)	Expenditure upto 31.03.16	33.12
viii)	Expenditure during 2016-17	41.45
ix)	Total expenditure upto dt. 31.08.2016	74.57
x)	RIDF Reimbursement received	82.77
xi)	Final bills done	--
xii)	PCR sent	--
xiii)	TCR sent	--

Report for Sanction & Achievement

Report Govt. wise	Sanctioned			Achievement			
	Total No. of works	Length		Amount	Length		Amount
		Roads (Km)	Bridges (No)		Roads (Km)	Bridges (No)	
2000 to April 2005	90	672 (71 Nos)	19	178.56 Cr.	400.00	19	114.70 Cr.
April 2005 to Oct 2009	98	1065.45 (81 Nos)	17	537.67 Cr.	1024.11	17	333.70 Cr.
Oct 2009 to Nov 2014	108	819.57 (74 Nos)	34	959.52 Cr.	892.53	14	695.21 Cr.
Nov. 2014 to onward	29	249.06 (29 Nos)	--	353.60 Cr.	270.00	19	304.16 Cr.
G. Total	325	2806.08 Km (255 Nos)	70	2029.38 Cr.	2586.64 Km	69	1447.77 Cr.

NABARD Works – Completed Tranches

RIDF VIII PROJECT (Only bridges): completed by 31-03-2009

I.	i)	No. of works	19
	ii)	Works completed	19
	iii)	Works in progress	-
	iv)	Estimated cost of project	21.14 Crore
	v)	Expenditure upto 31.03.16	26.74 Crore
	vi)	Expenditure during 2016-17	-----
	vii)	Total expenditure upto dt. 31.08.2016	26.74 Crore
	viii)	RIDF Reimbursement received	17.94 Crore
	ix)	TCR sent on dated	No. 482/Nab/Dt. 05.08.10
II.	RIDF IX PROJECT		
	i)	No. of works	71
	ii)	Works completed	71
	iii)	Works in progress	-
	iv)	Length of roads	672
	v)	Estimated cost of project	157.42 Crore
	vi)	Expenditure upto 31.03.16	128.95 Crore
	vii)	Expenditure during 2016-17	-----
	viii)	Total expenditure upto dt. 31.08.2016	128.95 Crore
	ix)	RIDF Reimbursement received	102.10 Cr.
	x)	TCR sent on dated	No. 417/Nab/Dt. 24.06.10
III.	RIDF XI PROJECT		
	i)	No. of works	53
	ii)	Works completed	53
	iii)	Works in progress	-
	iv)	Length of roads	664 Km
	v)	Estimated cost of 53 projects	239.83 Crore
	vi)	Expenditure upto 31.03.16	223.88 Crore
	vii)	Expenditure during 2016-17	-----
	viii)	Total expenditure upto dt. 31.08.2016	223.88 Crore
	ix)	RIDF Reimbursement received	163.53 Crore
	x)	TCR sent on dated	No. 482/Nab/Dt. 05.08.10

IV. STATUS OF REIMBURSEMENT (Rs. in Crores)

Particulars	RIDF VIII	RIDF IX	RIDF XI
Till March '16			
Expenditure	26.74	128.95	223.88
Reimbursement due (80% of expenditure)	21.39	103.16	179.1
Reimbursement received	17.94	102.1	163.53
During CFY (01.04.16 to report date)			
Expenditure	-	-	-
Reimbursement due (80% of expenditure)	-	-	-
Reimbursement received (upto date)	-	-	-
Total till date			
Expenditure	26.74	128.95	223.88
Reimbursement due (80% of expenditure)	21.39	103.16	179.1
Reimbursement received (upto date)	17.94	102.1	163.53

RIDE-XIII- Road works

Sr. No.	Name of Bridge	Project cost (A/A amount)	Expenditure (Rs. In Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
			Till March'16	During CFY	Total Till date		
Completed							
1	Wdg. & Stg. of Road from B.P.S Mahila University at Khanpur to G.T. road Ganaur via Kasanda Dubeta Kailana Saiya Khera in Sonapat Distt. <i>EE P-2 Sonapat,</i>	1194.02	1033.82	-	1033.82	01.02.08(C) 31.01.09(O)	Final bill-done, PCR-sent.
2	Wdg. & Stg. of Road Gohana to B.P.S.Mahila University, Khanpur Kalan in Sonapat Distt. <i>EE P1 Sonapat (C04/2007/8580)</i>	453.35	461.66	-	461.66	11.01.08(C) 10.07.08(O) 10.07.08(A)	Final bill-done, PCR-sent.
3	Wdg. & Stg. of Road from B.P.S Mahila University, Khanpur Kalan to Gurukul Bhainswal via Kakrana, Lath, Jolly in Sonapat Distt. <i>EE P1 Sonapat(C04/2007/8474)</i>	856.40	909.30	-	909.30	11.01.08(C) 31.03.09(O) 31.03.09(A)	Final bill-done, PCR-sent.
Total (Rs. in Lacs)		2503.77	2404.78	-	2404.78		

(C)- Commencement date, (O) - Date of completion

RIDE-XIII- Bridge Works

Sr. No.	Name of Bridge	Project cost (A/A amount)	Expenditure (Rs in Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
			Till March'16	During CFY	Total Till date		
Completed							
1	Const. of H L Bridge 3 spans 45 mtr. Each (Dual carriage way width) over Markanda river on Kala Amb Sadhaura Barara Shabad road in Yamuna Nagar Distt. <i>EE PD Naraingarh (C02/2007/7649)</i>	778.54	709.03	-	709.03	30.04.07(C) 29.01.08(O) 23.03.09(R) 31.05.09(A)	Final bill-done, PCR-sent.
2	H.L. Bridge over Markanda river on Mulana Jharu Majra road in Ambala Distt. <i>EE P2 AMBALA (C01/2007/9593)</i>	679.22	864.68	-	864.68	18.10.07(C) 17.04.08(O) 31.07.09(R) 31.07.09(A)	Final bill-done, PCR-sent.
3	Reconstruction of bridges on Narwana branch in km. 74(74/4) Shahbad Thol road (SH-4) single span 25.50 mtr. RD 73.960 VR Bridges 209850 IB <i>EE P-2 Kurukshetra, (C01/2007/8573)</i>	190.60	242.86	-	242.86	09.01.08(C) 08.04.08(O) 31.10.08(R) 31.10.08(A)	Final bill-done, PCR-sent.
4	Morwala Bigowa road <i>EE Dadri (C08/2008/11438)</i>	84.90	130.53	-	130.53	30.12.08(C) 29.05.09(O) 31.10.09(R) 30.09.09(A)	Final bill-done, PCR-sent.
5	H.L. Bridge over Mandkola Silani Road at Nuh. <i>EE Nuh (C14/2009/12198)</i>	64.83	38.48	-	38.48	08.07.09(C) 30.06.10(O) 15.05.10(A)	Final bill-done, PCR-sent.
6	H.L. Bridge over Loharu Canal on Birhi Mehra road. <i>EE Dadri</i>	10.95	18.55	-	18.55	24.07.09 (C) 30.06.10(O) 31.05.10(A)	Final bill-done, PCR-sent.

Sr. No.	Name of Bridge	Project cost(A/A amount)	Expenditure (Rs in Lacs)			Date of (v) C (vi) O (vii) R (viii)A	Remarks
			Till March'16	During CFY	Total Till date		
7	H.L. Bridge over Loharu Canal on Dadri Ghikara road. <i>EE Dadri (C08/2008/11437)</i>	10.54	11.75	-	11.75	26.11.09 (C) 25.02.10(O) 31.05.10(R) 31.05.10(A)	Final bill-done, PCR-sent.
8	H.L. Bridge on Thanesar Jhansa Lukhi Road. <i>EE P-2 Kurukshetra</i>	23.49	21.65	-	21.65	11.05.09(C) 10.11.09(O) 30.06.10(R) 30.06.10(A)	Final bill-done, PCR-sent.
9	Const. of H.L. Bridge 2X50 mtr. Each over Western Jamuna canal crossing Kaith Kalanaur road in k.m 3.80 in Yamuna Nagar Distt. <i>EE JPD Yamunanagar (C02/2007/6853)</i>	902.01	1408.69	-	1408.69	24.01.08(C) 23.10.08(O) 31.09.10(R) 31.10.10(R1) 15.12.10(R2) 20.02.11(R3) 17.02.11(A)	Final bill-done, PCR-sent
10	H.L. Bridge over Loharu Canal on app. Road to Kheri Butter. <i>EE Dadri (C08/2008/11435)</i>	11.03	13.44	-	13.44	22.07.09(C) 21.10.09(O) 30.09.10(R) 31.12.10(R1) 31.03.11(R2) 31.03.11(A)	Final bill-done, PCR-sent
11	H.L. Bridge over Haily Mandi Farukh Nagar road. <i>EE P-2 Gurgaon (C05/2009/11909)</i>	79.74	47.67	-	47.67	28.08.09(C) 28.02.11(O) 15.07.11(R) 31.08.11(R1) 31.12.11(R2)	Final bill-done, PCR-sent
12	H.L. Bridge over Burianallah on Badshpur Dalepur road. <i>EE Faridabad (C05/2009/13603)</i>	189.45/ 250.63 (with L.A)	281.80	-	281.80	31.08.09 (C) 31.08.10(O) 31.03.15 (R)	Final bill-done, PCR-sent
13	H.L. Bridge over Barwala link canal on Garhi Pipaltha <i>EE Narwana (C07/2005/618)</i>	133.79/ 329.96 (with L.A)	333.51	--	333.51	05.06.08(C) 04.12.08(O) 31.10.12 (R) 30.09.13 (R1)	Final bill-done, PCR-sent
	G. Total (Rs In Lacs)	3159.09/ 3416.44	4122.64	--	4122.64		

(C)- Commencement date, (O) - Original date of completion, (R) - Revised date of completion, (A) Actual date of completion.

Total No. of works	:	13
Completed	:	13
In progress	:	-
Not started	:	-

RIDF XIV- BRIDGE WORKS

Sr. No.	Name of Bridge/MIC Code No.	Project cost	Expenditure (Rs in Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
			Till March'16	During CFY	Total Till date		
Completed							
1	Re-constn. of bridge 6 mtr. span (Fourlaned) on Rattakhera Minor X-ing Ratia Fatehabad Road Km.44.165 in Fatehabad Distt. <i>EE Fatehabad (C06/2007/8578)</i>	60.00	53.73	-	53.73	02.03.09(C) 31.12.09(O) 31.12.09 (A)	Final bill-done, PCR-sent.
2	Reconstruction of bridge over Kairi Distributory RD 75730 on Chulikhurd Gadali road RD 4.40 in Fatehabad Distt. <i>EE Fatehabad (C06/2008/11239)</i>	30.00	31.68	-	31.68	02.03.09((C) 31.10.09(O) 01.09.09 (A)	Final bill-done, PCR-sent.
3	H.L. Bridge over Kheri Disributory RD 66200 on Khabra Kalan Chulibagrian road (ID 2663) <i>EE Fatehabad (C06/2008/11237)</i>	30.00	17.68	-	17.68	13.05.09(C) 30.11.09(O) 15.09.09 (A)	Final bill-done, PCR-sent.
4	H.L.Bridgeover Munshiwala minor on Hamazpur Sehnai road (ID-2669) <i>EE Fatehabad (C06/2008/11243)</i>	32.00	25.50	-	25.50	12.04.10(C) 11.10.10(O) 31.01.11(R)	Final bill-done, PCR-sent.
Total (Rs in Lacs)		152.00	128.59	-	128.59		

(C)- Commencement date, (O) - Original date of completion, (R) - Revised date of completion,
(A) Actual date of completion.

RIDE XIV- ROAD WORKS

Sr. No.	Name of Work	Length (Kms.)	Project Cost. (Rs. in lacs)	Expenditure (In Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
Completed								
1.	Upgradation of road from Madanpur Thanesar Jhansa road to Baram in Kurukshetra Distt. <i>EE P-2 Kurukshetra (C01/2009/12040)</i>	9.75	321.16	256.33	-	256.33	04.04.09(C) 03.01.10(O) 28.2.10 (R) 30.6.10 (R1) 28.2.10 (A)	Final bill-done, PCR-sent.
2.	Improvement of road from Allalwas Haroli Thamaspora Jandwala to Ayalki road in Fatehabad Distt. <i>EE Fatehabad</i>	18.86	737.90	523.18	-	523.18	23..03.09(C) 22.03.10(O) 22.03.10 (A)	Final bill-done, PCR-sent
3.	Improvement of road from NH-10 to Jhalnia Palsar to Bhuthan Kalan to SH-21 (Ratia Fatehabad road) in Fatehabad Distt. <i>EE Fatehabad (C06/2009/11989)</i>	13.38	632.86	453.79	-	453.79	23.03.09(C) 22.06.10(O) 22.03.10 (A)	Final bill-done, PCR-sent
4.	Wdg. Stg. Sirsa-Jamal-Nithrana road Km.18.59 to 29.09 <i>EE P2 SIRSA (C06/2009/12053)</i>	10.50	786.99	602.10	-	602.10	17.03.09(C) 16.12.09(O) 15.02.09 (A)	Final bill-done, PCR-sent.
5.	Improvement (By Pdg., Wdg. & Stg.) of road on Khatkar to Chatter via Kasson-Gogrian in Jind Distt. <i>EE Narwana (C07/2009/11893)</i>	10.756	718.63	461.25	-	461.25	14.04.09(C) 13.01.10(O) 31.03.10(A)	Final bill-done, PCR-sent.
6.	Upgradation of Jagdispur approach road <i>EE P-2 Sonapat</i>	3.11	205.39	148.93	-	148.93	15.03.09(C) 14.03.10(O)	Final bill-done, PCR-sent.
7.	Improvement of road from Samalkha to Chulkana to Dhindhar to Ahulana in Panipat Distt. <i>EE PANIPAT (C03/2008/11880)</i>	9.44	540.78	333.44	-	333.44	02 .03.09(C) 01.03.10(O) 01.03.10 (A)	Final bill-done, PCR-sent.
8.	Construction of road from Massani to Phadni in Rewari Distt. <i>EE Rewari (C14/2009/12000)</i>	2.40	164.37	66.64	-	66.64	11.05.09(C) 10.05.10(O) 30.06.10(R) 10.05.10(A)	Final bill-done, PCR-sent.
9.	Improvement of Hassanpur to Hodal to Garhi Pastti upto U.P. Border under NABARD in Palwal Distt. <i>EE Palwal (C05/2009/12098)</i>	21.69	2296.86	1505.46	-	1505.46	02.03.09(C) 01.03.10(O) 30.06.10(R) 31.05.10(A)	Final bill-done, PCR-sent.
10.	Upgradation of link road from upper Bhood to Bhood Rajpura <i>EE CD Chandigarh (C02/2009/12308)</i>	14.00	616.49	469.30	-	469.30	17.03.09(C) 16.06.10(O) 30.07.10(R) 31.10.10 (A)	Final bill-done, PCR-sent.

Sr.	Name of Work	Length	Project	Expenditure (In Lacs)			Date of Completion	Remarks
11.	Upgradation of Khewra to Nangal Kalan (Sec. Patia to Jakholi 2.10 Km. is HSAMB) in Sonapat Distt. <i>EE P-2 Sonapat (C13/2009/11908)</i>	10.58	758.96	582.35	--	582.35	11.05.09(C) 10.05.10(O) 31.08.10(R) 15.10.10 (R1) 15.10.10 (A)	Final bill-done, PCR-sent.
12.	Upgradation of NH-1 to Bad Khalsa to Nangal Kalan <i>EE P-2 Sonapat (C13/2009/11911)</i>	3.70	320.84	215.90	-	215.90	16.02.09(C) 15.02.10(O) 31.10.10(R) 31.10.10 (A)	Final bill-done, PCR-sent.
13.	Construction of road from Bikaner to Nayagaon in Rewari Distt. <i>EE Rewari (C14/2009/12001)</i>	1.60	83.15	38.47	-	38.47	15.03.09(C) 14.03.10(O) 31.10.10(R) 31.12.10 (R1) 31.10.10 (A)	Final bill-done, PCR-sent.
14.	Upgradation of road from Chhuchakwas Matanhail Bahu Karoli road in Km.0 to 38.60 under NABARD scheme. <i>EE PD, Jhajjar (C13/2009/12153)</i>	38.60	3952.60	3863.08	-	3863.08	28.03.09(C) 27.07.10(O) 30.09.11 (R) 30.09.13 (R1)	Final bill-done, PCR-sent.
15.	Improvement by Pdg. Wdg. & Stg. of road from Kaithal to Sirta, Khanpur, Deohra, Ujhana to NH-65 in Kaithal Distt. <i>EE P-1 Kaithal (C07/2009/12207)</i>	19.50	1227.34	773.74	--	773.74	04.04.09(C) 03.01.10(O) 30.09.13 (R) 31.03.15(R1)	Final bill-done, PCR-sent.
G. Total (Rs.In Lacs)		187.87	13364.32	10293.96	-	10293.96		

(C)- Commencement date, (O) - Original date of completion, (R) - Revised date of completion, (A) Actual date of completion.

Total No. of works	:15
Completed	:15
In progress	: -
Not started	: -
Likely to be completed during 2016-17	: -

RIDE XV- ROAD WORKS

Sr. No.	Name of Work	Length (Kms.)	Project Cost. (Rs. in lacs)	Expenditure (Rs in Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
	Completed							
1	Improvement of Umri Indri road (NH-1 to Kurukshetra Border (ID 2578) <i>EE P-2 Kurukshetra (C01/2009/13309)</i>	7.07	495.91	442.45	-	442.45	21.09.09 (C) 20.05.10 (O) 20.06.10 (R) 31.08.10 (R1)	Final bill-done, PCR-sent.
2	Upgradation of road from SH-6 to Sanwala to NH-1 in Kurukshetra Distt (ID 2503) <i>EE P-2 Kurukshetra (C01/2009/13310)</i>	5.65	173.61	129.79	-	129.79	21.09.09(C) 20.05.10(O) 20.06.10 (R) 31.08.10(R1)	Final bill-done, PCR-sent.
3	Upgradation of road from Indri to Umri Km. 0 to 9.66 in Karnal Distt. (ID 2629) <i>EE P-1 Karnal (C03/2009/13353)</i>	9.66	701.77	603.67	-	603.67	30.10.09(C) 29.10.10(O)	Final bill-done, PCR-sent.
4	Improvement of road from Guliana to Kachhana to Kotra to Serhada to MDR-113 (ID 2653) <i>EE Kaithal (C07/2009/13216)</i>	15.30/14.20	889.20	638.24	--	638.24	26.11.09(C) 25.11.10(O)	Final bill-done, PCR-sent.
5	Improvement of road from MDR-129 to Dholera to MDR-128 (ID No. 2510) <i>EE Narnaul (C08/2010/14295)</i>	15.25	1515.25	1022.65	-	1022.65	29.01.10(C) 28.05.11(O)	Final bill-done, PCR-sent.
6	Improvement by Providing Widening & strengthening of road from Bawani Khera to Tosham (ID No. 2468) <i>EE Bhiwani (C08/2009/13804)</i>	13.89	1119.94	736.37	-	736.37	29.01.10(C) 07.02.11(O) 28.01.11 (R) 07.02.11(R1)	Final bill-done, PCR-sent.
7	Improvement of road from Sadhaura to Machhrauli to Kapal Mochan (ID 2531) <i>EE PD Naraingarh (C02/2009/13427)</i>	11.57	845.77	727.97	-	727.97	15.10.09 (C) 14.10.10 (O) 31.12.10 (R) 31.03.11 (R1)	Final bill-done, PCR-sent.
8	Road Bamni Khera to Rasulpur, Hassanpur to Mohali (ID 2476) <i>EE Palwal (C05/2009/13637)</i>	28.90	2234.18	1602.51	-	1602.51	31.08.09(C) 31.12.10(O) 31.01.11 (R) 31.04.11 (R1) 31.10.11(R2)	Final bill-done, PCR-sent.
9	Improvement of Nuh to Mohammadpur to Kotla, Ghaggas to Bhadas road from Km. 0 to 25.75 in Mewat Distt. (ID 2506) <i>EE Nuh (C14/2009/13636)</i>	25.75	1455.46	1087.58	-	1087.58	25.11.09(C) 24.03.11(O) 31.12.11(R)	Final bill-done, PCR-sent.

Sr. No.	Name of Work	Length (Kms.)	Project Cost. (Rs. in lacs)	Expenditure (Rs in Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
10	Improvement of road from NH-1 to Jakauli, Pabsra, Manoli, Aterna to Nangal Kalan to Narela Border (ID 2581) EE P-2 Sonapat (C13/2009/13398)	19.64	1274.27	1158.41	-	1158.41	05.11.09(C) 04.03.11(O) 30.11.11(R) 15.12.11(R1) 28.02.12 (R2)	Final bill done and PCR sent.
11	Mauzabad to Jatauli (ID No. 2481) EE P-2 Gurgaon (C05/2009/13437)	7.82	393.59	366.44	-	366.44	06.01.10(C) 05.09.10 (O) 31.10.10 (R) 31.12.10 (R1) 31.01.11(R2) 31.07.11 (R3) 31.10.11 (R4)	Final bill-done, PCR- sent
12	Improvement of NH-2 (Baghola) to Devli to Mandkola to Janauli to Naya Gaon in Palwal Distt. (ID No. 2475) EE Palwal (C05/2010/14401)	12.35	986.28	789.06	-	789.06	01.02.10 (C) 31.01.12 (O) 31.05.12 (R)	Final bill-done, PCR- sent
13	Improvement of road from Sonipat to Chatia Aulia to Chatia Dewa (ID 2525) EE P-2 Sonapat (C13/2009/13397)	19.70	1311.25	1171.84	-	1171.84	05.11.09(C) 04.03.11(O) 31.12.12(R)	Final bill done, PCR sent.
14	Improvement of road from Barhana to Chhochi to Madana Kalan to NH-71 to Gorchhi, Gorchhi to Kabulpur (ID No. 2582) EE, CD, Jhajjar (C13/2009/13965)	17.23	1254.92	1804.17	0.81	1804.98	26.11.11 (C) 25.05.13 (O)	Physically completed.
	G. Total (Rs. In Lacs)	209.78	14651.40	12281.15	0.81	12281.96		

(C)- Commencement date, (O) - Original date of completion, (R) - Revised date of completion (A) – Actual date of completion

Total No. of works : 14
 Completed :
 In progress : -
 Not started : -

RIDF XVI- BRIDGE WORKS

Sr. No.	Name of Bridge	Project cost	Expenditure (Rs in Laacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
			Till March'16	During CFY	Total Till date		
	Completed						
1	Bridge over Gurgaon Canal RD 135700 on Jogipur Hathin road RD 1200 <i>M.EE Palwal (C05/2010/15207)</i>	152.87	54.20	-	54.20	28.06.11 (C) 27.03.12 (O)	Final bill-done, PCR- sent
2	Bridge over Narwana Branch on Kurukshetra Dandh road RD 2.50 Km. <i>EE P-2 Kurukshetra (C01/2009/14162)</i>	257.32	244.75	-	244.75	07.09.11 (C) 30.04.12 (O) 31.08.12 (R)	Final bill done, PCR sent.
3.	Bridge over Rangoli Nallah RD 70450 on Tohana Ratia road RD 24.14 RD . <i>EE Fatehabad (C06/2008/11245)</i>	266.99	263.06	-	263.06	01.09.11 (C) 31.08.12 (O) 30.09.12 (R)	Final bill done, PCR sent.
4	Bridge over Dabwali distry, on RD 45600 on Dabwali Kalanwali via Desujodha road RD 1600 <i>EE P-1 Sirsa (C06/2011/16205)</i>	47.35	30.62	-	30.62	21.12.11 (C) 20.06.12 (O) 31.10.12 (R)	Final bill done, PCR Sent.
5	Bridge over Dabwali distry, on RD 31200 Dabwali Kalanwali via Desujodha road RD 11627. <i>EE P-1 Sirsa (C06/2011/16098)</i>	51.34	51.51	-	51.51	21.12.11 (C) 20.06.12 (O) 31.10.12 (R)	Final bill-done, PCR- sent
6	Bridge over Tunda Nadi on Pinjore Broone road. <i>EE CD Chd (C02/2008/10603)</i>	382.65	323.26	-	323.26	23.08.11(C) 22.08.12 (O) 31.05.13 (R)	Final bill-done, PCR- sent
7	Bridge over Bhorian Nadi at Raipur Bhagwanpur road <i>EE CD Chd (C02/2008/10604)</i>	404.09	365.26	-	365.26	03.09.11(C) 31.01.13 (O) 30.06.13 (R)	Final bill-done, PCR- sent
8	Bridge over Agra Canal RD 280187 on Ballabgarh Fatehapur Biloch road Rd 8.03 in Faridabad District. <i>EE Faridabad C05/2010/14178</i>	526.14	552.07	--	552.07	18.03.12 (C) 17.03.13 (O) 30.09.13 (R)	Final bill-done, PCR- sent.
9	Bridge over Agra Canal RD 37200 on Janauli Mandkola road RD 0.050 <i>EE Faridabad C05/2010/14179</i>	469.52	437.20	--	437.20	15.07.12 (C) 14.07.13 (O)	Final bill-done, PCR- sent.
10	Bridge over drain No. 2 on Panipat Barsat road (3 span) <i>EE PANIPAT (C03/2011/16689)</i>	349.82	336.90	--	336.90	19.01.1 (C) 18.04.13 (O) 31.03.15 (R)	Final bill-done, PCR- sent
11	Construction of H.L. Bridge and road from village Sadhanwas to village Meond Kalan in Fatehabad District <i>EE Fatehabad (C06/2011/15849)</i>	619.43	644.24	--	644.24	24.01.12 (C) 23.01.13 (O) 30.04.14 (R)	Final bill-done, PCR-sent.
12	Construction of H.L. Bridge over western Jamuna canal crossing Buria Khadri Deodhar road Km. 11.2 near village Buria in Yamuna Nagar District. (6 span) <i>EE JPD Y/Nagar (C02/2011/17006)</i>	666.36/ 1092.00	1020.07	--	1020.07	12.05.12 (C) 11.11.13 (O) 30.04.14 (R) 31.12.14(R1)	Physically completed.

Sr. No.	Name of Bridge	Project cost	Expenditure (Rs in Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
			Till March'16	During CFY	Total Till date		
13	Bridge over Loharu canal on Dadri Bond road RD 23950 (single span) <i>EE Dadri (C08/2009/12581)</i>	149.25	267.76	--	267.76	09.02.12(C) 25.05.13 (O) 31.12.14 (R)	Final bill-done, PCR- sent.
14.	Bridge over Ghaggar river on Thapli Badisher road <i>EE Pkl (C02/2008/10602)</i>	489.91	453.93	23.08	477.01	23.08.11(C) 31.03.15 (O) 15.10.14 (R) 30.12.14 (R1)	Final bill-done, PCR- sent.
	G. Total(Rs. In Lac)	4833.04/ 5258.68	5044.83	23.08	5067.91		

(C)- Commencement date, (O) - Original date of completion, (R) - Revised date of completion, (A) Actual date of completion.

Total No. of works	:	14
Completed	:	14
In progress	:	-
Not started	:	-
Likely to be completed during 2016-17	:	-

RIDF XVI- ROAD WORKS

Sr. No.	Name of Work	Length (Kms.)	Project Cost. (Rs. in lacs)	Expenditure (In Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
	Completed							
1	Seema –Dublana-Bachhod- Kunjpura road. <i>EE Narnaul (C08/2011/16765)</i>	14.62	545.00	387.56	-	387.56	24.11.11 (C) 23.08.12 (O)	Final bill done, PCR sent.
2	GT road to Dikadla via Dehra Mahawati. <i>EE PANIPAT (C03/2011/16688)</i>	10.05	891.79	619.22	-	619.22	09.12.11 (C) 08.12.12 (O)	Final bill done, PCR sent.
3	BKP road to HPN road via Buchaka & Dhana. <i>EE Nuh (C14/2011/16588)</i>	7.50	619.00	507.44	-	507.44	05.11.11 (C) 04.11.12 (O)	Final bill done, PCR sent.
4	Nimbri Goyala Khurd via Bapoli Goyala Kalan. <i>EE PANIPAT (C03/2011/16687)</i>	13.66	812.58	651.18	-	651.18	14.12.11 (C) 13.12.12 (O)	Final bill done, PCR sent.
5	Tappi Pipli Naurang road. <i>EE P-1 Sirsa (C06/2012/17964)</i>	17.40	381.57	353.15	-	353.15	15.02.12 (C) 14.11.12 (O)	Final bill done, PCR sent.
6	Barwala Matloda Sandlana road via Bhanbhoru upto Distt. Boundary in Hisar Distt. <i>EE PD Hansi (C06/2011/16750)</i>	10.47	627.81	692.27	-	692.27	27.12.11 (C) 26.12.12 (O)	Final bill done, PCR sent.
7	Kagdana to Jogiwala road. <i>EE P2 SIRSA (C06/2011/16645)</i>	11.60	557.00	561.25	-	561.25	25.05.12 (C) 10.06.13 (O)	Final bill done, PCR sent.
8	DHS road (NH-10) to Sherpura upto Sirsa Ludesar road MDR-104 in Sirsa Distt.(T-08/T-03) <i>EE P2 SIRSA (C06/2011/16757)</i>	21.52	995.00	1018.62	-	1018.62	22.02.12 (C) 08.03.13 (O)	Final bill done, PCR sent.
9	Punhana Kot road. <i>EE Nuh (C14/2011/17406)</i>	11.30	1295.76	1081.22	-	1081.22	02.02.12 (C) 31.03.15 (O)	Final bill done, PCR sent
10	Ballabgarh Chhainsa Mohna road km 2.00 to km 21.72 in Faridabad Distt. <i>EE, Faridabad (C05/2011/16304)</i>	19.72	1477.78/ 1639.09	1559.09	-	1559.09	07.01.12(C) 31.01.13 (O) 30.03.13(R) 30.04.13 (R1)	Final bill done, PCR sent
11	Babail to Rana Majra via Nagla, Gari Basic and Naglapar. <i>EE PANIPAT (C03/2011/16686)</i>	8.19	398.13	239.61	-	239.61	24.11.11 (C) 30.11.12 (O) 28.02.14 (R)	Final bill done, PCR sent
12	F.P. Jhirka Biwan road to HPN road (Marora) via Alipur Habitka. <i>EE Nuh (C14/2011/17669)</i>	19.02	1475.00/ 1626.00	1253.26	-	1253.26	15.03.12 (C) 14.03.13 (O) 31.03.15 (R)	Final bill done, PCR sent
13	Kirori (NH-10) Kanoh Pabra Faridpur Daulatpur/Daultapur Railway station. <i>EE PD Hansi (C06/2011/16749)</i>	18.15	709.71	829.25	-	829.25	08.02.12 (C) 07.02.13 (O) 31.10.13 (R)	Final bill-done, PCR-sent.
	G. Total (Rs.in lac.)	183.20	11098.44	9753.64	-	9753.64	-	-

(C)- Commencement date, (O) - Original date of completion, (R) - Revised date of completion,
(A) Actual date of completion.

Total No. of works : 13
Completed : 13
In progress : -
Not started : -
Likely to be completed during 2016-17 :-

RIDE XVIII- ROAD WORKS

Sr. No.	Name of Work	Length (Kms.)	Project Cost. (Rs. in lacs)	Expenditure (In Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
	Completed							
1.	Wdg. and stg. of road from Guhna to Farmana (Road ID 6145). <i>EE PD-1, Sonapat (C13/2012/18888)</i>	3.66	239.25	247.71	-	247.71	27.11.12 (C) 26.05.13 (O) 31.08.13 (R)	Final bill done, PCR sent.
2.	Improvement by pdg., wdg. & stg. of road from Matour Badsikri Baloo road (Road ID 6777, 9409) <i>EE PD, Narwana (C07/2012/19384)</i>	12.27	625.02	581.59	-	581.59	19.12.12 (C) 19.09.13 (O)	Final bill done, PCR sent.
3.	Improvement by pdg., wdg. and stg. of road from Kalayat Kurar Haripura Sangan road (6769, 6773) <i>EE PD, Narwana (C07/2012/19383)</i>	17.00	1110.26	980.57	-	980.57	19.12.12 (C) 19.09.13 (O)	Final bill done, PCR sent.
4.	Gumthala Bhagal road, Pehowa Cheeka road to Galedwa, Guldhera (Road ID 7808, 7826) <i>EE PD-1, Kurukshetra (C01/2012/19722)</i>	25.34	412.09	445.77	-	445.77	28.02.13 (C) 27.08.13 (O) 24.09.13 (R)	Final bill done, PCR sent.
5.	Guhla Bhatian road to Babakpur Rattankhera-Daba road (Road ID 7075, 7042, 9454, 9455) <i>EE PD-2, Kaithal (C07/2012/18854)</i>	8.77	576.65	564.67	-	564.67	26.12.12 (C) 31.10.13 (O)	Final bill done, PCR sent.
6.	Improvement by pdg., wdg. & stg. of road from Kaithal to Chandana to NH-65 in Kaithal District (Road ID 7085, 9435) <i>EE PD-1, Kaithal (C07/2012/19096)</i>	8.10	858.35	743.87	-	743.87	24.01.13 (C) 23.01.14 (O)	Final bill done, PCR sent.
7.	NH-1(Sharifgarh) to Haripur via Charuni Jattan Atwan (Road ID 8105) <i>EE PD, Kkr. (C01/2012/19023)</i>	4.53	298.10	251.19	-	251.19	23.01.13(C) 30.11.13 (O)	Final bill done, PCR sent.
8.	Sonapat (Bahalgarh) to Dipalpur via Mukimpur, Nandnour upto Garhi Asadpur (Road ID 6022, 6030). <i>EE PD-2, Sonapat (C15/2012/19496)</i>	11.58	1103.20	928.06	-	928.06	27.12.12 (C) 20.12.13 (O)	Final bill done, PCR sent.
9.	Improvement of Dhingsara to Bangram to Bighar to Salamkhera to Badopal Road (Road ID 5582, 5585, 9046) <i>EE PD, Fatehabad (C06/2012/19112)</i>	22.12	957.60	926.21	-	926.21	30.11.12 (C) 29.11.13 (O)	Work physically completed.
10.	Kosli Rattanthal Gurawara road (Road ID 1434, 1638, 1639, 1646, 1647) <i>EE PD, Rewari (C14/2012/19199)</i>	15.35	715.12	607.80	-	607.80	01.12.12 (C) 30.11.13 (O)	Final bill done, PCR sent.

Sr. No.	Name of Work	Length (Kms.)	Project Cost. (Rs. in lacs)	Expenditure (In Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
11.	Improvement of road by pdg., wdg. and stg. from NH-10 to Jakhodha to Assoudha upto Kharkhoda Assoudha road in km. 0.00 to 3.970 (Road ID 7909). <i>EE PD, B/garh(C13/2012/19582)</i>	2.43	349.78	219.24	--	219.24	28.12.12 (C) 27.09.13 (O) 31.03.15 (R)	Work physically completed.
12.	Kaithal Harsola Songal upto Pundri Rajound Road. <i>EE PD-2, Kaithal (C07/2012/18853)</i>	26.60	2219.89	2172.19	--	2172.19	06.03.13 (C) 05.03.14 (O) 31.03.15(R)	Final bill done, PCR sent.
13.	Gharonda to Munak via Khora-Kheri road 5.30+6.60=11.90 (Road ID 7494, 7500) <i>EE PD-1, Karnal (C03/2012/19521)</i>	11.90	566.12	605.37	--	605.37	06.02.13 © 05.02.14 (O)	Work physically completed.
14.	Widening & strengthening of road from Ganaur to Chulkana road (Road ID 6080) <i>EE PD-2, Sonapat (C15/2012/19497)</i>	9.20	1001.04	652.54	--	652.54	07.12.12 © 06.12.13 (O) 31.03.15 (R)	Final bill done, PCR sent.
15.	Improvement by raising/re-construction of Khanak to Ratera road (Road ID 2125) <i>EE PD, Bhiwani (C08/2012/19339)</i>	6.20	444.05	439.81	--	439.81	07.01.13 © 13.08.13 (O) 31.03.15 (R)	Final bill done, PCR sent..
16.	Wdg. and stg. of road from NH-71A to Kailana Khas to Gamri (Section Kailana to Gamri) (Road ID 9676). <i>EE PD-1, Sonapat (C15/2013/20708)</i>	2.28	212.87	227.81	--	227.81	24.01.13 © 23.07.13 (O) 30.04.14 (R)	Final bill done, PCR sent.
17.	Improvement of Chhachhrauli Kot Darpur to Mohindenpur (Road ID 708) <i>EE PD, Y/ Nagar (C02/2012/19817)</i>	8.60	910.92	859.93	--	859.93	18.01.13 © 17.01.14 (O) 30.04.14 (R)	Final bill done, PCR sent.
18.	Improvement of Radaur Mustafabad Road Km 0.00 to 17.60 by pdg. and laying raising, stg. and CC block (Road ID 620) <i>EE PD, Yamuna Nagar (C02/2012/19818)</i>	17.60	1540.33	1594.86	--	1594.86	28.02.13 © 27.02.14 (O) 31.12.14 (R) 31.12.14 (R1)	Final bill done, PCR sent.
19.	Improvement by pdg., wdg. and stg. of road from Kalayat to Batta via Sajuma <i>EE PD, Narwana (C07/2012/19385)</i>	14.40	1162.44	881.97	--	904.35	22.03.13 © 21.12.13 (O) 31.12.14 (R) 31.12.14(R1)	Final bill done, PCR sent.
20.	Fatehpur to Kheri Materwan, Pharal-Solu-Majra-Jandola-Urmecha road (Road ID 6864, 6860, 6867, 6881) <i>EE PD-2, Kaithal (C07/2012/18852)</i>	21.90	1685.65	1407.49	--	1531.85	07.06.13(C) 06.06.14(O) 31.12.14(R) 31.12.14(R1) 31.12.14(R2)	Final bill done, PCR sent.
21.	Improvement of Pansara Shahzadpur road by pdg., wdg. & stg. and CC Block (Road ID 547) <i>EE PD, Yamuna Nagar C02/2012/19819)</i>	14.50	1548.00	833.72	--	908.82	28.03.13 (C) 27.03.14 (O) 31.12.14 (R) 31.05.15 (R1)	Final bill done, PCR sent.

Sr. No.	Name of Work	Length (Kms.)	Project Cost. (Rs. in lacs)	Expenditure (In Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
22.	Upgradation of Jhajjar Birdhana Mehrana Chhochi Behrana Dimana Chuliana Khrawar (NH-10) Road. <i>EE CD, Jhajjar (C13/2013/20590)</i>	21.85	5446.67	2429.75+ 1700.60 (L.A)= 4130.35	--	2815.29+ 1700.60 (L.A)= 4515.89	24.01.13 (C) 13.07.14(O) 20.09.14(R1)	Work physically completed.
23.	Akheri Madanppur to Nayagaon to Neemli with link to Ruriawas Road (Road ID 9779). <i>EE PD, Jhajjar (C13/2012/20028)</i>	12.50	1065.18	659.46+ 58.87(L.A)= 718.33	--	659.46+ 58.87(L.A) =821.81	28.01.13 (C) 27.11.13(O) 31.03.15 (R)	Final bill done, PCR sent
24.	Sahlawas to Jhanswa to Hamayupur (Road ID 9786) <i>EE PD, Jhajjar (C13/2012/20027)</i>	10.50	864.44	681.05+ 52.97(L.A)= 734.02	--	744.64 + 52.97(L.A) =797.61	20.11.12 (C) 19.09.13 (O) 31.12.14 (R)	Final bill done, PCR sent
25.	Wdg. and stg. of road from NH-71A to Puthi Moi Rewara Katwal upto Guhana Sisana (Road ID 6161). <i>EEPD-1, Sonapat (C13/2012/18889)</i>	13.75	1379.85	756.93	639.26	1396.19	17.04.13 (C) 16.04.14 (O) 31.01.16(R) 30.04.16(R1)	Physically completed
G. Total (Rs. in Lacs)		322.93	27292.87	23286.45	639.26	23925.71		

(C)- Commencement date, (O) - Original date of completion, (R) - Revised date of completion,

(A) Actual date of completion.

Total No. of works	:	25
Completed	:	25
In progress	:	--
Not started/ Not allotted	:	--
Likely to be completed during 2016-17	:	--

RIDF XIX- ROAD WORKS (Part-I, II & III)

Sr. No.	Name of Work	Length (Kms.)	Project Cost./ Agreement cost (Rs. in lacs)	Expenditure (In Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
	Completed							
1.	Village Sirta to Kheri Gulam Ali road. EE PI Kaithal.C07/2013/21855	5.550	966.09	528.41	--	528.41	21.02.14(C) 20.08.14(O)	Final bill done, PCR sent..
2.	Improvement of road by way of wdg. and stg. of Ghilour to Kahni road from km. 0 to 3.340. EE PI ROHTAK C04/2014/22631	3.340	307.09	221.36	--	221.36	18.01.14(C) 07.07.14(O) 23.07.14(R)	Final bill done, PCR sent.
3.	Improvement of DHS Road to Ballambha road km. 0.00 to 1.560. Rohtak Distt.C04/2012/18706	1.560	131.11	132.27	--	132.27	18.12.13(C) 17.05.14(O) 29.05.14(R)	Final bill done, PCR send.
4.	Re-construction of Kahni to Moi road from km. 0 to 5.300 EE PI ROHTAK Rohtak/Sonepat Distt. C04/2014/22630	5.300	584.64	110.71	--	110.71	01.01.14(C) 31.07.14(O)	Final bill done, PCR send.
5.	Improvement of road from Bahadurgarh Jhajjar Road to Kablana to Khungai (Road ID 195). EE B/garh C13/2013/21722.	2.650	522.00	524.26	--	524.26	01.01.14(C) 31.12.14 (O) 31.12.14 (R) 15.10.14(R1)	Final bill done, PCR sent.
6.	Improvement of road by way of wdg. and stg. of Nindana to Farmana road from km 0 to 5.00. Rohtak Distt. C04/2014/22581	5.000	567.09	436.79	--	436.79	18.12.13(C) 31.12.14(O) 10.10.14(R)	Final bill done, PCR sent.
7.	Wdg. and stg. of Keorak to Nautch road (Road ID 7117). EE PD-I, Kaithal C07/2013/21854	6.950	967.72	612.83	--	612.83	15.01.14(C) 14.09.14 (O) 31.12.14(R)	Final bill done, PCR sent.
8.	Wdg. and stg. of Garhi Chhot to Padla road (Road ID 7164, 9412). EE PD-I Kaithal C07/2013/21852	3.140	459.25	287.80	--	287.80	19.03.14(C) 18.07.14 (O) 18.12.14(R)	Final bill done, PCR sent.
9.	Wdg. and stg. of Shergarh approach road (Road ID 7092). EE PD-I Kaithal C07/2013/21850	0.990	167.31	110.35	--	110.35	18.02.14(C) 17.06.14 (O) 31.12.14(R)	Final bill done, PCR sent.
10.	Wdg. and stg. of Khatwar to Khanoda road (HSAMB) (Road ID 9417). EE PD-I Kaithal. C07/2013/21851	4.950	821.85	484.23	--	484.23	08.03.14(C) 07.07.14(O) 07.12.14(R)	Final bill done, PCR sent.
11.	Improvement of road from Bahadurgarh Jhajjar Road to Badhani to Kheri Asra to Rewari Khera to MDR-122 (ID 1916, 1950, 1947). EE Bahadurgarh. C13/2013/21721	8.620	1434.90	1172.13	--	1172.13	03.02.14 (C) 02.02.15 (O)	Final bill done, PCR sent.
12.	Improvement of road from Jhanj to Mohangarh & Bhonsala to Kasoon. EE NARWANA Jind Distt. C07/2013/21841	5.920	664.47	570.90	--	570.90	19.02.14(C) 18.08.14 (O) 31.12.14(R) 31.12.14(R1) 28.02.15(R2)	Final bill done, PCR sent.
13.	Improvement of road Ganja Rupana to Thuian to Dhabhi Kalan to Khabra Khurd to Sadalpur road (ID 5338, 5335, 4809). EE,PD Fatehabad (C06/2013/21839)	18.710	997.23	948.69	--	948.69	28.11.13 (C) 27.11.14 (O)	Final bill done, PCR sent.

Sr. No.	Name of Work	Length (Kms.)	Project Cost./ Agreement cost (Rs. in lacs)	Expenditure (In Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
14.	Fatehabad to Majra to Bisla to Dhani Majra to Dhanger km 0 to 14.36 (5587, 5570, 5581 and 5577). EE FATEHABAD C06/2013/21840.	13.610	791.69	599.21	--	599.21	17.12.13 (C) 16.12.14 (O)	Final bill done, PCR sent.
15.	Jhajjar Chhuchakwas road to Achej to Godhari. EE CD Jhajjar C13/2013/21967	5.920	629.42	522.93	--	522.93	27.01.14(C) 26.01.15(O)	Final bill done, PCR sent.
16.	Improvement of Samchana to Sisana road km 0 to 7.900. EE PI ROHTAK C04/2014/22632	7.900	592.79	130.76	--	130.76	14.01.14(C) 13.07.14(O) 31.12.14(R)	Final bill done, PCR sent.
17.	Wdg. and stg. of Kaithal Dhand road (Road ID 7130). EE PD-I, Kaithal . C07/2013/21853	2.500	423.63	380.41	--	380.41	08.03.14(C) 07.09.14 (O) 31.12.14 (R)	Final bill done, PCR sent.
18.	Improvement of road – Toka village to Khatauli Junction 0.00 to 3.70 (Road ID 9398) Panchkula District. EE PD Panchkula C02/2014/22944	3.700	197.31	189.44	--	189.44	12.08.14© 11.02.15(R)	Work Physically Completed.
19.	Improvement of road Km. 0 to 12.16 of link road from SH. No. 1 to Jeoly in Ambala District. Ambala Distt. EE PD Naraingarh C02/2014/23006	12.160	536.61	547.08	--	547.08	09.06.14(C) 08.12.14(R)	Final bill done, PCR sent.
20.	Improvement of Jassia to Rithal road (Road ID 1721) Rohtak Distt. C04/2014/23806	7.600	456.30	159.27	--	159.27	28.06.14(C) 27.12.14(R)	Final bill done, PCR sent.
21.	Improvement of road from Jallah to Mandhana. Panchkula District. EE PD Panchkula C02/2014/22943	5.330	317.16	320.04	--	320.04	03.07.14(C) 30.04.15(R)	Work Physically Completed.
22.	Improvement by providing std. on Farmana Jastrana Polangi in Sonapat District.(Road ID 6250) Sonapat Distt. C15/2015/24550	6.200	437.72	450.10	--	450.10	11.12.2014 10.05.2015	Work Physically completed
23.	Improvement of upgradation of road Ballabgarh Tigaon Manjhawali road km 2.225 to 16.20(ID3252). EE, PD Faridabad (C05/2013/21986)	13.975	2730.20	1756.61	500.00	2256.61	19.02.14 (C) 18.02.15 (O) 30.06.15 (R)	Work Physically completed
24.	Improvement of Rohad-Badli road (Road ID 1945). PD-Bahadurgarh Distt. C13/2013/21879	18.650	5180.76	2490.88	281.12	2772.00	13.06.14(C) 12.06.15(O)	Work Physically completed
25.	Improvement of road by way of wdg. and stg. of Kilo to Dhamar road km. 0 to 4.110. EE PI ROHTAK.C04/2014/22627	4.110	879.58	103.17	--	103.17	14.01.14(C) 13.07.14(O) 15.11.14(R) 15.08.15(R1)	Final bill done, PCR sent.
26.	Beri Dubaldhan Majra Bigowa upto Jhajjar Dadri road. EE CD Jhajjar. C13/2013/21966	18.370	2876.27	1844.38	--	1844.38	18.06.14(C) 17.06.15(R)	Work Physically completed

Sr. No.	Name of Work	Length (Kms.)	Project Cost./ Agreement cost (Rs. in lacs)	Expenditure (In Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
				Till March'16	During CFY	Total Till date		
27.	Improvement of road from Karnal-Kaithal (SH-8) to Kakaut to Sega road. <i>EE P1 Kaithal C07/2013/21857</i>	6.790	1205.74	814.27	73.41	887.68	10.07.14(C) 09.04.15(O) 31.12.15(R)	Work Physically completed
	Total	199.495	25845.93	16449.28	854.53	17303.81		
	In Progress							
28.	Dighal to Sampala via Behrana Kultana. <i>EE CD Jhajjar C13/2013/21968</i>	14.700	5432.07	3003.09	--	3003.09	18.06.14(C) 17.06.15(R)	Work in progress
29.	Improvement by wdg. from 5.50 to 10.00 mtr and stg./ CCB on Rewari Dadri road upto Kosli via Berli Kalan Lula Ahir (ID 1339, 1656, 1682). <i>EE Rewari. C14/2013/21631</i>	29.730	5541.20	4011.07	246.47	4257.54	05.09.14(C) 04.09.16(O)	Work in progress.
30.	Improvement of Jagadhari Bari Pabni road to Jagadhari Bilaspur road via chhoti Pabni, Judda Jattan Piruwala (ID 459, 460, 467 & 451). <i>EE JPD Y/Nagar C02/2013/21706.</i>	6.130	292.56	172.79	--	172.79	14.01.14(C) 13.10.14 (O) 31.03.15 (R) 31.05.16(R1)	Work in progress
31.	Improvement of Talakaur to Bal Chappar upto Jagadhari Bari Pabni road (ID 491, 505 & 449). <i>EE JPD Yamuna Nagar.C02/2013/21708</i>	5.260	327.62	194.87	--	194.87	14.01.14(C) 13.10.14 (O) 31.03.15 (R) 31.05.16 (R1)	Work in progress
32.	Improvement of Radaur Mustafabad road to Ladwa Mustafabad road via Dhanupura, Sili Khurd by Providing and laying wdg. & stg. <i>EE JPD Yamuna Nagar Distt. C02/2013/21707</i>	8.810	217.61	164.99	0.08	165.07	14.01.14(C) 13.10.14 (O) 31.05.16 (R)	Work in progress
33.	Wdg. and stg. of road from Nagla to Amritpur Kalan to Kalron to Gianpur to Gharaunda in karnal District. (Road ID 7347,7353, 7352,7514,7531). <i>Karnal Distt.</i>	18.590	1304.00	--	--	--	--	Approved in PMGSY.
	Total	83.22	13115.06	7546.81	246.55	7793.36		
	Grand Total	282.715	38960.99	23996.09	1101.08	25097.17		

©- Commencement date, (O) – Original date of completion, (R) – Revised date of completion,(A) Actual date of completion.

Total No. of works : 33
Completed : 27
In progress : 05
Not started/ Not allotted : 01
Likely to be completed during 2016-17 : 5 (App. Amount 5321.70 Lac)

RIDE XIX- BRIDGE WORKS

Sr. No.	Name of Bridge	Project cost	Expenditure (Rs in Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
			Till March'16	During CFY	Total Till date		
	Completed						
1.	Bridge on Uchana Uklana via Litani road MDR-112 in km. 18.23 Crossing Surbura Minor RD 31525. Hisar Distt. EE HANSI. C06/2012/18166	40.77	33.51	--	33.51	30.05.14© 29.09.14(O)	Physically completed.
2.	Reconstn. Of bridge on 24alayay Sajuma road RD 6150 (Dhanauri Minor RD 38700). Kaithal Distt. EE NARWANA. C07/2012/18192	76.70	61.87	0.87	62.74	14.07.14© 13.01.15(O) 30.04.15(R1)	Final bill done. PCR sent
3.	Construction of H.L. Bridge over Bhambewa Branch X-ing RD 945 of Rindhana Gharwal road. Sonepat Distt. EE P1 SONIPAT. C13/2012/18885	89.04	76.23	--	76.23	18.06.14© 18.12.14(O)	Physically completed.
4.	Replacement of old existing causeway by constructing HL Bridge 2 span 10 meter each on Khizri to Khilonwala at RD 0.15. Yamuna Nagar Distt. EE JPD Yamunagar C02/2014/22827	86.25	66.20	--	66.20	03.07.14© 02.01.15(O)	Final bill done, PCR send.
5.	Bridge on Mundhal to Sisar road in Km.1.800 crossing Sunder sub branch. Hisar Distt. EE HANSI. C06/2012/18164	86.84	62.64	--	62.64	02.06.14© 01.05.15(O)	Physically completed.
6.	Bridge on GT road Nathupur Saboli road Km 0.15 x-ing drain no. 8 Sonepat Distt. EE P2 SONIPAT C15/2014/23564	195.10	174.27	--	174.27	27.05.14© 26.05.15(O) 15.06.15(R) 29.05.15(R2)	Physically completed.
7.	Widening of bridge on Sonepat Rathdhana Narela road to Sonepat Bahalgarh road By-pass x-ing Drain no. 6 at RD 910. Sonepat Distt. EE P2 SONIPAT C13/2012/17907	229.89	79.41	91.04	170.45	25.06.14© 27.03.15(O) 31.03.16 (R)	Physically completed
8.	H.L. bridge 4 span 10 mtr each X-ing on L/R Hangoli to samanwa in Panchkula Distt. EE PD Panchkula. C02/2012/18086	273.14	169.96	--	169.96	17.07.14© 01.08.15(O)	Physically completed
9.	Widening of bridge on Janti Kalan to Manoli via Sersa Khatkar Bhera Bakipur road at RD 6000 Sonepat Distt. EE P2 SONIPAT c13/2012/17905	282.21	311.58	--	311.58	27.05.14© 26.05.15(O) 31.07.15(R)	Physically completed
10.	Construction of Solid Causeway on L/R from Sarawan to Rayanwala. Yamuna Nagar Distt. EE PD Naraingarh C02/2014/23008	316.84	282.31	1.32	283.63	27.06.2014© 26.06.2015(O)	Physically completed
11.	Constg. H.L. Bridge 3 span 15.75 Mtr on Nandpur Nallah on Pinjore Mallah road Km. 9.40 Panchkula Distt. EE CD Chandigarh. C02/2012/18090	406.33	309.48	36.82	346.3	01.06.14© 10.06.15(O) 31.10.15(R)	Physically completed
12.	Construction of H.L. Bridge 7 span 21.00 m each over Begna Nadi x-ing in Km.2 of link road from Chotti Khori to Meerpur Ambala Distt. EE PD Naraingarh. C02/2014/23009	929.54	684.00	40.84	724.84	02.06.14© 01.09.15(O) 28.02.16(R)	Physically completed
13.	Construction of H.L. Bridge having 4 span 18.75mtr each over Begna Nadi crossing road from Rajauli to Badhuali Ambala Distt. EE PD Naraingarh. C02/2014/23007	573.48	526.72	7.19	533.91	06.06.14© 05.09.15(O) 30.01.16(R)	Physically completed
14.	Construction of solid causeway over Khilonwala Nadi X-ing Km 1.00 of link road from Khizri to Khilonwala Yamuna Nagar Distt. EE JPD Yamunagar C02/2014/22826	421.90	289.97	--	289.97	01.07.14(C) 30.06.15(O) 31.12.15(R)	Physically completed

Sr. No.	Name of Bridge	Project cost	Expenditure (Rs in Lacs)			Date of (i) C (ii) O (iii) R (iv) A	Remarks
			Till March'16	During CFY	Total Till date		
15.	Bridge on Bass Badchhapar road in Km. 10.00 crossing Sunder sub branch RD 112000..Hisar Distt. <i>EE HANSL. C06/2012/18165</i>	260.89	166.69	-(0.72)	165.97	11.06.14(C) 10.06.15(O)	Physically completed
16.	Construction of H.L. bridge over Local Nadi X-ing L/R Khudabax to Dora in Km. 1 .Panchkula Distt. <i>EE CD Chandigarh. C02/2012/18088</i>	802.05	602.85	40.08	642.93	01.06.14(C) 10.06.15(O) 31.12.2015(R) 28.02.16(R1))	Physically completed
17.	Constg H.L. bridge over link road Bhood to Mandlai in Panchkula Distt. <i>EE PD Panchkula. C02/2012/18092</i>	400.00	304.76	1.26	306.02	04.06.14(C) 02.10.15(O) 15.11.2015(R)	Physically completed
18.	Construction of H.L. bridge over Begna Nadi X-ing 1 km of L/R Bariwala Jia in Panchkula Distt. <i>EE PD Panchkula C02/2012/18085</i>	502.02	314.96	--	314.96	04.06.14(C) 03.10.15(O) 03.04.16	Physically completed
19.	Constn. H.L. Bridge 2 span 21.40 mtr & 1 span 22 mtr on L/R Kandaiwala to Kaimbwala in Panchkula Distt. <i>EE PD Panchkula C02/2012/19304</i>	562.30	346.05	61.37	407.42	04.06.14(C) 15.02.16(O) 31.03.16	Physically completed
	Total (Rs. In lacs)	6535.29	4863.46	280.07	5143.53		
	In progress						
20.	Construction of H.L. Bridge Over Thanesar-Jhansa road on Markanda river near village Jhansa in Km. 20.900 Kurukshetra Distt. <i>EE P2 KKR.C01/2010/15273</i>	1262.97	859.44	105.77	965.21	15.07.14(C) 14.07.16(O) 30.09.16	Work in progress
20 (a)	RCC box type bridge of 5 spans 7.00 mtr each 46 degree skew) over SYL crossing Thanesar Jhansa KKR Distt. <i>C01/2015/26033</i>	499.78	178.04	--	178.04	15.07.14(C) 14.07.16(O) 30.09.16	Work in progress
21.	Construction of bridge over Ghaggar river from Rania to Kuttabudh link road I/C Construction of approaches in Sirsa Distt (for Rs. 1793.00 lac). Sirsa Distt	1633.08		--	--	--	Dropped.
22.	Construction of new bridge 3 span 10 mtr each on Dadupur road to Chhachhrauli (0.00 to 4.50) Yamuna Nagar Distt.	134.02	--	--	--	--	Dropped.
	Total	3529.85	1037.48	105.77	1143.25		
	Total (Rs. in Lacs)	10065.14	5900.85	385.84	6286.78		

(C)- Commencement date, (O) - Original date of completion, (R) - Revised date of completion,(A) Actual date of completion.

Total No. of works : 22
Completed : 19
In progress : 01
Not started/ Not allotted : --
Dropped : 02
Likely to be completed during 2016-17 : 04 (App. Amount 2386.60 Lac)

RIDF XX- ROAD WORKS

Sr. No.	Name of Work	Length (Kms.)	Project Cost./ Agreement cost (Rs. in lacs)	Expenditure (In Lacs)			Date of (v) C (vi) O (vii) R (viii) A	Remarks
				Till March'16	During CFY	Total Till date		
	<u>Completed</u>							
1.	Kulana to Mandola Road in Rewari Distt. EE Rewari C14/2015/25037	3.089	156.58	97.34	16.36	113.70	01-08-2015 31-03-2016	Physically completed
2.	Baragaon to Landora in Karnal District C03/2015/24969	2.6	342.18	106.29	127.63	233.92	01-08-2015 31-01-2016	Physically completed
3.	Shahpur to Fazilpur, Fazilpur to Muradgarh in Karnal district. C03/2015/24970	4.75	588.15	54.45	296.63	351.08	01.08.2015 (C) 31.01.2016 (O)	Physically completed
4.	Karnal Meerut Road to Ranwar via Shiekhpora in Karnal district C03/2015/24971	1.54	192.16	62.40	45.26	107.66	24.07.2015 (C) 23.01.2016 (O)	Physically completed
5.	Gurgaon Pataudi road to Gurgaon/Farukh Nagar via Garhi and Shadhrana in Gurgaon Distt. C05/2015/24965	7.62	800.00	535.73	--	535.73	09.07.2015(c) 08.04.2016(o)	Physically completed
6.	Israna to Lohari via Jondhan Kalan Kalkha in Panipat Distt. PD Panipat c03/2015/25040	11.24	1231.54	661.29	--	661.29	08.06.2015(c) 23.03.2016(o) 04.04.2016(R)	Physically completed
7.	Shahur to Ahar via Jwara in Panipat Distt. C03/2015/25041	9.031	1255.94	581.81	--	581.81	08.03.2015(c) 23.03.2016(o) 17.04.2016(R)	Physically completed
	Total	39.87	4566.55	2099.31	485.88	2585.19		
	<u>In progress</u>							
8.	Haily Mandi Farukh Nagar road via Khandevla in Gurgaon Distt. C/05/2015/24966	12.1	1200.00	203.03	303.63	506.66	09.07.2015(c) 08.04.2016(o)	Work in Progress
9.	HKN to Raniala Khurd to Saroli in Palwal Distt. EE, Palwal c05/2016/28249	6.78	779.31	--	73.57	73.57	22.05.2016(c) 21.02.2017(o)	Work in Progress
10.	Ateli to Kheri road in Mohindergarh Distt. EE(Narnul) c08/2015/24968	12.48	2117.12	272.42	466.76	739.18	15.10.2015(C) 14.10.2017(O)	Work in Progress
11.	Wdg. & Stg. of Kanina Ateli road km. 68.07 to 94.67 in Mohindergarh Distt. C08/2015/24972	26.60	5299.34	-	631.00	631.00	16.06.2016(c) 15.09.2017(o)	Work in Progress
12.	Narnaul to Rambass road via Koriawas in distt. Mohindergarh. C08/2015/24973	12.33	1767.34	--	288.04	288.04	28.08.2015(c) 27.02.2017(o)	Work in Progress
13.	Widening & Strengthening of Chita Dungra App road in Rewari Distt.	5.8	470.78	--	--	--		Dropped
14.	Rewari Mohindergarh Road to Rampuri via Massit in Rewari Distt.	3.75	402.32	--		--		Work in Progress

Sr. No.	Name of Work	Length (Kms.)	Project Cost./ Agreement cost (Rs. in lacs)	Expenditure (In Lacs)			Date of (v) C (vi) O (vii) R (viii) A	Remarks
				Till March'16	During CFY	Total Till date		
15.	Bharawas to Nangli Godha Road in Rewari Distt. EERewari C14/2015/25038	2.75	208.8	67.96	74.46	142.42	01-08-2015(c) 30.01.2016(o)	Work in Progress
16.	Ferozepur Jhirka Biwan road to Maniyabass upto Rajasthan Border, Punhana to Lahanpur Sri Singalheri, Thenkri, Jamalgarh, Ranota Manota to Dhondal up to Rajasthan Border in Mewat Distt. C14/2015/25507	30.82	7774.65	--	343.83	343.83		Work in Progress
17.	HNPP road to Sewka via Jaurasi in Mewat Distt.	4.8	745.89	--	--	--		Dropped
18.	HNPP road to Utton to Rathiwas upto Rajasthan Border in Mewat Distt. C14/2016/27998	7.35	828.89	--	127.74	127.74		Work in Progress
19.	Improvement of road from Dujana to Birdhana in Jhajjar District	3.73	492.66	--	--	--		Work in Progress
20.	Bawani Khera to Bapora via Sui Balyali road in Bhiwani Distt. C08/2015/25080	13.4	1568.65	--	136.22	136.22	12.05.2016(c) 12.11.2017(o)	Work in Progress
21.	Widening & Strengthening of Road from Ambala Kala Amb road to Pajokhra to Dhira Majra in Ambala Distt. C01/2015/24830	3.5	428.96	--	113.83	113.83	14.05.2016(c) 13.11.2017(o)	Work in Progress
22.	Kirmach to Jamba road upto Distt. Boundary Kurukshetra in District Kurukshetra. C01/2016/27077	2.42	286.69	--	32.12	32.12	16.04.2016(c) 15.10.2016(o)	Work in Progress
23.	Saharanpur Kurukshetra road to Bargat to Babain in District Kurukshetra. C01/2016/27076	10.8	638.21	--	--	--	12.04.2016(c) 11.10.2016(o)	Work in Progress
24.	SH-11 to Kaithal to Shergarh to Deodkheri to Narar to Segra to Kakout to Pundri to Rajound road. in Kaithal Distt. EEPD, Kaithal. C07/2015/25106	5.7	439.77	--	60.50	60.50	05.05.2016(c) 04.02.2017(o)	Work in Progress
25.	Jind-Gohana road (SH-10) to Jind-Safidon road (SH-14) via Pindara to Nirjan in Jind Distt. EEPD, Jind. C07/2015/25531.	2.52	318.22	--	21.36	21.36	16.04.2016(c) 15.10.2016(o)	Work in Progress
26.	Pdg. Wdg. & Streng. of Danoda – Sainthly- Litani road RD 0.90 to 6.10 kms in Jind District. EE.PD, Narwana. C07/2015/25209	5.3	882.57	--	101.44	101.44	21.05.2016(c) 20.02.2017(o)	Work in Progress
27.	NH-10 to Jagan in Hisar Distt. EE.PD, Hisar. C06/2016/28529.	2.52	266.54	--	102.12	102.12	29.07.14 28.07.15	Work in Progress

Sr. No.	Name of Work	Length (Kms.)	Project Cost./ Agreement cost (Rs. in lacs)	Expenditure (In Lacs)			Date of (v) C (vi) O (vii) R (viii) A	Remarks
				Till March'16	During CFY	Total Till date		
28.	Shahpur-Neoli Kalan-Neoli Khurd-Kajlan-Durjanpur road NH-10 in District Hisar. EEPD, Hisar. <i>EE.PD, Hisar. C06/2016/28168</i>	6.92	879.89	--	349.98	349.98	03.03.2016(c) 02.12.2016(o)	Work in Progress
29.	Ganj Rupana to Sakkar Mandori Km. 0.00 to 2.90 in Sirsa Distt. EE.PD-I, Sirsa, <i>C06/2015/25095</i>	2.9	135.58	--	52.01	52.01	01.04.2016(c) 30.09.2016(o)	Work in Progress
30.	Ottu to Malekan via Moujdeen Km. 0.00 to 6.97 in Sirsa Distt. <i>EE.PD-I, Sirsa C06/2015/25096</i>	6.97	861.58	--	--	--	26.04.2016(c) 25.01.2017(o)	Work in Progress
31.	Gudha to Seikhpura to Malikpur to Garaundha to Phurlak to Staundi in Karnal Distt. <i>C03/2015/25960</i>	13.98	2000.00	669.05	381.29	1050.34	14.07.2015 (C) 20.07.2016 (O)	Work in Progress
	Total	206.22	30793.76	1212.46	3659.90	4872.36		
	Grand Total	246.09	35360.31	3311.77	4145.78	7457.55		

(C)- Commencement date, (O) - Original date of completion, (R) - Revised date of completion,(A) Actual date of completion.

Total No. of works : 31
Completed : 07
In progress : 22
Dropped : 02
Likely to be completed during 2016-17 : 24 (App. Amount 25886.06 Lac)