

**4059 C.O. ON PUBLIC WORKS- ADMN. OF JUSTICE**

**WORKS IN PROGRESS**

updated 02.05.09

Sr. No	Name of work	Amount/ Date of A/A	Expenditure Upto 3/2009	Budget required for 2009-10	Bank of sanction as on 1-4-09.	Date of Start <u>Scheduled Completion</u> <u>Target completion</u>	Status of work upto March, 2009	Name and Mobile No. of SDE/J.E/Contractor
1	2	3	4	5	6	7	8	9
<b>BHIWANI-CIRCLE</b>								
1	8 No. Courts bldg. in Mini Sectt. <b>Bhiwani.</b>	581.92 11-10-07 Tentative RRCE 700.00	237.53	400.00	462.47	28-1-08 31.12.09	Work upto GF slab level.	Sh .I.S. Chahal, 9466761718 Sh.Anil Kumar 9896393270 Sh.Ashok Kumar 9896707999
2	Judicial complex at <b>Mohinderg Garh.</b>	392.86 11-10-07 Tentative RRCE 500.00	160.69	300.00	339.31	30.1.08 30.1.09 31.12.09	Foundation completed superstructure in progress	Sh. Pankaj Gaur 9896790218 Sh.Dalvir Singh 9466356054 Sh.Ram Kishan 981225100
<b>CHANDIGARH-CIRCLE</b>								
1	Litigant shed and Canteen block in Judicial complex at <b>Y. Nagar.</b>	99.72 12-9-06 Tentative RRCE 175.00	157.39	20.00	17.61	3-4-07 3-10-08 31.05.09	Overall 95%work completed. (Double Storied Bldgs.)	Sh.S.K. Sharma 94662-61407 Sh. Raj Kumar 94161-89788 Sh. Anil Mehta 94162-00063
2	Office complex of Director Prosecution Haryana at Plot No. 9 & 10 in Sector – 14 <b>Panchkula.</b>	97.47 13-2-08 RRCE 209.17	17.16	150.00	192.01	07-07-08 06-04-09 03.11.09	Work of shuttering in F.F. in progress. (Basement +3 storied RRCE under check	Sh.P.R.Kamboj Sh.Inder Pal
3	Judicial Complex (2 <sup>nd</sup> .floor) in the campus of Mini Sectt. <b>Panchkula.</b>	200.00 11-7-08	8.62	150.00	191.38	19.12.08 18.09.09	Raising of column of 2 <sup>nd</sup> .floor is in progress. Revised A/A is for existing 2 storied bldg+3 <sup>rd</sup> storey under constn.	Sh.M.L.Ahuja Sh.Satpal Kadian
4	Litigant hall library Bar room, Canteen and Record room in the campus of Mini Sectt. at <b>Panchkula.</b>	421.50 22.7.08	67.63	300.00	353.87	19.11.08 18.11.09	Basement completed.. (Basement + Four storied )	-

Sr. No	Name of work	Amount/ Date of A/A	Expenditure Upto 3/2009	Budget required for 2009-10	Bank of sanction as on 1-4-09.	Date of Start Scheduled Completion Target completion	Status of work upto March, 2009	Name and Mobile No. of SDE/J.E/Contractor
1	2	3	4	5	6	7	8	9
6	Judicial block in Mini Sectt. At <b>Naraingarh</b> in Ambala Distt.	154.20 4-8-06 RRCE 361.64	253.40	100.00	108.24	03.05.07 02.05.08 31.05.09	Finishing in progress. R/R/C/E under check.	Sh.RameshKumar 09416960244 Sh. Y.D Arya 093153-49389 M/S Phool Chand & Sons 098120-38066
<b>GURGAON-CIRCLE</b>								
1	Judicial complex in the campus of SDO Civil Complex at <b>Hodel</b> in Faridabad.	141.86 29-9-06 Tentative RRCE 300.00	166.95	120.00	133.05	3-5-07 2-5-08 30.06.09	Str. Work completed. Brick Work and flooring work of G.F. & F.F. is in progress.	Sh Narinder Singh 94662-06369 Sh. Raghubir Singh Sh. Mohinder & Associates 98100-41298
<b>HISAR-CIRCLE</b>								
1	Jud. Block in the campus of SDO (C) cum Jud. Complex <b>Ratia</b> in Fatehabad.	274.24 29-3-07 Tentative RRCE 400.00	142.80	200.00	257.20	21.5.08 20.5.09 31.10.09	Slab laid for 1 <sup>st</sup> floor.	Sh.RajaRam-99917-00210 ShSanjeevSachdev-916280190 M/S. Built Tech. Engg& Suppliers, Narwana-94160- 49589
2	Judicial block in the campus of SDO(C) cum Tehsil Complex at <b>Ellenabad</b> in Sirsa Distt.	336.53 29-3-07 Tentative RRCE 450.00	213.07	200.00	236.93	13.5.08 12.5.09 31.08.09	Ist storey & 2nd storey slab laid. RCC work in 2 <sup>nd</sup> storey and flooring work in 1 <sup>st</sup> storey is in progress.	Sh.D.R.Gupta 98112-44668 Sh.Anil Bhambbu 94165-96690 M/S. Neoli KalanCo-op L&C Society.Ashok-94163-61387
3	Extn .of Bar room and Bar library in Jud. complex at <b>Hisar</b>	23.26 19-3-07 Tentative RRCE 28.00	25.25	2.75	2.75	05-11-07 04-05-08 31.03.09	Physically work completed.	Sh.Chhottu Ram Sh.Jawahar Vashist
4	Judicial Complex at <b>Hansi</b>	529.63 29.08.08	41.59	300.00	488.04	15.01.09 14.04.10	Foundation completed. Boundary wall is in progress.	
<b>JIND-CIRCLE</b>								
1	New Judicial complex at <b>Gulha</b> in Kaithal Distt.	153.19 22-3-07 Tentative RRCE 250.00	143.37	100.00	106.63	7-1-08 6-1-09 30.04.09	Single storied bldg. 75% work completed.	Sh. Sultan Singh Kaushish 94664-21395 Sh.DharamVir-94169-15877 Sh. Sham Lal 94163-61387
2	Bar Complex in Mini Sectt. <b>Kaithal</b> .	144.52 22-3-07 205.05 (R) 29-12-08	162.10	20.00	42.95	4-10-07 3-10-08 31.05.09	Completed.	Sh. S.P. Kaushik 94162-92153 Sh. Amit Gupta 94660-97388 Sh. Suresh K.Gupta 94160- 39932

Sr. No	Name of work	Amount/ Date of A/A	Expenditure Upto 3/2009	Budget required for 2009-10	Bank of sanction as on 1-4-09.	<u>Date of Start</u> <u>Scheduled</u> <u>Completion</u> <u>Target</u> <u>completion</u>	Status of work upto March, 2009	Name and Mobile No. of SDE/J.E/Contractor
1	2	3	4	5	6	7	8	9
<b>JHAJJAR-CIRCLE</b>								
1	B/wall, Security check post and Judges car parking in Jud. Complex in the campus of Mini Sectt. <b>Jhajjar.</b>	79.79 25-6-07	33.50	40.00	46.29	10-04-08 09-08-08 31.05.09	Slab of Scooter stand & connecting passage laid.	Sh.Bharat Singh 9416479223 Sh. S.N.Dhiya 9992010221 The Parsa Coop. L&C Society Ltd. 9812033951
<b>KARNAL-CIRCLE</b>								
1	Judicial complex at <b>Panipat.</b>	1183.00 23-11-05 RRCE 2251.00	1062.79	1000.00	1188.21	31-5-07 30.11.08 30.10.09	Roof slab laid of 5 <sup>th</sup> floor. Shuttering for 6 <sup>th</sup> floor slab, Brick work, Plastering & flooring in progress.	
2	Judicial Complex at <b>Assandh.</b>	268.55 12-06-07 RRCE 639.88	237.53	300.00	402.35	19-05-08 18-05-09 31.12.09	Foundation completed . 80% RCC work upto slab level completed.	
<b>ROHTAK-CIRCLE</b>								
1	Judicial Block at <b>Meham</b> in Rohtak Distt.	122.30 27-4-07 170.67 (R ) 29-12-08	137.68	30.00	32.99	15-11-07 14-11-08 30.06.09	84% work completed. Finishing in progress.	Sh. V.K.Dangi 9992076433 Sh. K.L Singal 94161-22372 Kundu Constn. Co.
2	Judicial Malkhana & Judicial Record Room at <b>Rohtak</b>	104.51 27-06-06 Tentative RRCE 170.00	157.98	10.00	12.02	22-12-06 21-06-08 31-03-09	Completed.	
3	Internal road and rigid pavement in Jud. Complex & Chambers after dismantling Existing Chambers at <b>Rohtak.</b>	185.87 8.9.08	44.88	140.00	140.99	16.02.09 15.07.09	50% work completed.	-
<b>REWARI-CIRCLE</b>								
1	Judicial Court complex at <b>Ferozpur Jhirka</b> in Mewat Distt.	282.97 9-10-05 390.90(R ) 13.4.08	248.43	140.00	142.47	9-5-07 8-6-08 31-09-09	Slab at 2 <sup>nd</sup> level laid. (Double storied bldg.)	Sh. Diwakar Rai-98135-72181 Sh. Mohinder Singh 94163-62718 Sh. K.M Builders & Engineers Faridabad 94163-08794
	<b>Total</b>	<b>5777.89-Original 8617.10-Revised</b>	<b>3720.34</b>	<b>4022.75</b>	<b>4897.76</b>			

**4059-C.O. ON PUBLIC WORKS-ADMN. OF JUSTICE****APPROVED BUT YET TO BE STARTED**

updated 02.05.09

Sr. No	Name of work	Amount/ Date of A/A	Expenditure Upto 31/3/2009	Budget required for 2009-10	Bank of sanction as on 1-04-09	Date of start scheduled completion target completion	Status of work up to October 2008	Name and Mobile No. of SDE/J.E/Contractor
1	2	3	4	5	6	7	8	9
1	Malkhana, Guard room and High security wall around judicial Complex <b>Narnaul.</b>	44.26 25.01.07 Tentative RRCE 100.00	-	50.00	100.00	-	Not taken up due to shortage of funds.	
2	B/wall 7' height with barbed wire fencing 2'6" in Judicial Complex Mini Sectt.sector-12, <b>Faridabad</b>	15.45 03.09.08	-	15.00	15.45	-	Work will be taken in hand in 2009-10 as mentioned in A/A. Not taken up due to shortage of funds.	Sh. Jag Bhushan Sh.Sanjeev Sharma
3	Judicial complex at <b>Kosli</b>	394.78 3.9.08	-	100.00	394.78	-	Tender received. Not taken up due to shortage of funds.	Sh.R.S.Dahiya 94160 52906 Sh.Ram Niwas 945410616
4	New Malkhana, Security Guard room, 2 No Check Posts and B/wall in Jud.Comp.at <b>Kurukshetra.</b>	43.95 08-08-08	-	40.00	43.95	-	Not taken up due to shortage of funds.	Sh.S.P. Singhmar Sh. Parmod Kumar
5	Judicial Malkhana in Mini Sectt. <b>Kaithal.</b>	22.26 26.03.08	0.05	20.00	22.21	-	Single storied. Bldg. Land to be provided by client deptt.	
6	Malkhana in Judicial complex <b>Karnal.</b>	8.08 Tentative RRCE 20.00	-	20.00	20.00	-	Tenders being invited.	
7	Addl. Judicial Block in Mini Sectt. at <b>Faridabad.</b>	1646.46 30.6.08	0.06	400.00	1646.40	-	Additional floors added. Cost is likely to be around Rs.2700.00 lacs	Sh.Jag Bhushan ,AE Sh.Sanjeev Sharma,JE
8	Gents Toilet in Judicial complex at <b>Faridabad.</b>	39.49 05-12-07 Tentative RRCE 50.00	0.45	45.00	49.55	-	New complex is proposed. Matter being discussed by Executive Engineer with Session judge whether this work is required or not.	Sh.Jag Bhushan ,AE Sh. Sanjeev Sharma,JE
9	Temporary Platform for Lawyers of Distt. Court <b>Faridabad.</b>	8.48 05.03.09	-	8.00	8.48	-	A/A recently received. DNIT under preparation.	
	<b>Total</b>	<b>2223.21-Original 2301.38-Revised</b>	<b>0.56</b>	<b>698.00</b>	<b>2300.82</b>	-		

**4059-C.O. ON PUBLIC WORKS-ADMN. OF JUSTICE****FUNDS TO BE TRANSFERRED TO U.,T. CHD. FOR JUDICIAL ACADEMY**

<b>Sr. No</b>	<b>Name of work</b>	<b>Amount/ Date of A/A</b>	<b>Expenditure Upto 31/3/2009</b>	<b>Budget required for 2009-10</b>	<b>Bank of sanction as on 1-04-09</b>	<b>Date of start scheduled completion target completion</b>	<b>Status of work up to October 2008</b>	<b>Name and Mobile No. of SDE/J.E/Contractor</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>	<b>8</b>	<b>9</b>
1	Judicial Academy in Sector 43 Chandigarh.	5365.57 (Hr. Share-50%=2672.79) 19.11.08 R/R/C/E 6300 (Haryana Share 50%)- 3150.00	2774.00	376.00	376.00		Work is being done by Chandigarh Admn. 50 % share deposited by Hr. Govt.	